COMPLETION REPORT

1.	Name of Work	:	**WATER SUPPLY WORK UNDER (CONSTRUCTIONS OF ANGANAVADI BUILDING AT KAREKALLU VILLAGE (VINAYAKANAGARA) BAGALAGUNTE IN WARD NO.14)**
2.	Sanctioned Estimate No. & Dt	:	769/13-14 dtd 4.3.2014
3.	Head of Account which is Chargeable	:	Plan 2023
4.	Work Order No. & Dt	:	
5.	Name of Contractor	:	**TECHNICAL MANAGER (WEST) KRIDL**
6a.	Time stipulated for completion of work	:	90 days
b.	Delay in execution of work	:	76 days
7.	Measurement recorded in	:	M.B. No. 828
8.	Check measurement of the Asst.	:	M.B. No. 828 Page No. 82791 to 82792
	Asst. Exe. Eng. / Exe. Eng	:	Page No. 82791 to 82792
9.	Name of the Office / Official	:	AEE (DSD)
	incharge of the work	:	
10.	a) Asst. Engineer		ಸಹಾಯಕ ಅಭಿಯಂತರರು
	b) Asst. Exe. Engineer		ಕಾರ್ಯಪಾಲಕ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
40000 20,00000=00	~~28~~ 28220 2094125=00	~~42820~~ 94125=00	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. (